

Campus Operations Notice

April 5, 2019

17 Lex Spring Break Construction Update

Dear 17 Lex Occupants,

Scheduled work this week to demolish the Lobby area has been taking place all week. The ceiling, walls, and Lexington doors were hand demoed earlier this week with minimal noise. Today and tomorrow the heavier machinery has started to chip away at the existing lobby floor, and the southwest corner of the 2nd floor. This is the noisier part and is scheduled to be completed by Friday.

A temporary construction enclosure has been installed in the lobby restroom corridor leading to the elevator banks. It has created a temporary pinch point for people accessing the elevators. The scheduled work within that enclosure will be completed this week and the temporary construction walls and pinch point will be removed for the start of Monday classes.

The electrical survey work from floors 9 through 16 is completed, including the power transfer of floors 9 & 10, has been completed. There have been no issues raised of any interruptions with the electrical work on those floors. The survey of floors continues with 8 and working down the building today and possibly tomorrow.

There have been heat complaints on the southwest corner of the building (Lexington closer to 22nd Street). Buildings & Grounds and the contractor are aware of it, and the contractor has implemented procedures to correct. Central Office has also been involved.

Should anybody have electrical, heat or any other issues please call Buildings & Ground (x6630) so the issue can get routed to the proper party quickly.

Sincerely,

Lisa Edwards
Assistant Vice President
Campus Facilities

You are receiving this email as a student, faculty member, or staff person who studies, teaches, or works in the Lawrence and Eris Field Building at 17 Lexington Avenue (17 Lex).

BaruchCOLLEGE

**CU
NY**